KARIN KOMERC MD DOO
Br. 01/240016867
Dana 03.05.2024.
Novi Sad

KARIN KOMERC MD D.O.O
Novosadski put 128, 21000 Novi Sad, Srbija
+381 21 823 800 | office@karinmd.com
PIB>103726184 | MB>20009233

	Naziv	Adresa	PIB	Matični broj	Tekući račun	Banka
Izvođač:	Karin Komerc MD doo	Novosadski put 128, Novi Sad	103726184	20009233	340-11000533-59	ERSTE BANKA
Naručilac:	China Civil Engineering Construction Corporation Balkan Ogranak Beograd	Batajnički drum 3 deo 6A, Zemun	109874997	29507031	385-0202050005186-82	BANK OF CHINA SRBIJA AD BEOGRAD

SPECIFIKACIJA IZVEDENIH RADOVA prilog

20. Privremena situacija 977-863-2024

Za radove izvedene po ugovoru (predmet ugovora):

Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad-Subotica-granični prelaz (Kelebija)

Osnovni ugovor:	Naš broj: 01/220017715 od 01.08.2022	Br. Naručioca: NS1-CON-2022-024 od 01.07.2022
Aneks br.I	Naš broj: 01/230023490 od 11.06.2023	Br. Naručioca: NS1-CON-2022-024-002 od 11.06.2023
Aneks br. II	Naš broj: 01/230038707 od 24.10.2023	
Aneks br. III	Naš broj: 01/230048007 od 01.12.2023	Br. Naručioca: NS1-CON-2022-024-003 od 01.12.2023
Aneks br. IV	Naš broj: 01/240009166 od 02.03.2024	Br. Naručioca: NS1-CON-2022-024-004 od 02.03.2024

	OSNOVICA (USD)	PDV (20%)	UKUPNO (USD)
Ukupno ugovoreni radovi (USD):	**46.334.974,08 USD**	**0,00**	**46.334.974,08 USD**
Izvedeno ukupno:	**45.840.372,57 USD**	**0,00 USD**	**45.840.372,57 USD**
Izvedeno u prethodnim:	45.262.796,07 USD	0,00 USD	45.262.796,07 USD
Izvedeno u ovoj:	577.576,50 USD	0,00 USD	577.576,50 USD
Izvedeno ukupno po stopi 0%:	**45.840.372,57 USD**	**0,00 USD**	**45.840.372,57 USD**
Izvedeno u prethodnim po stopi 0%:	45.262.796,07 USD	0,00 USD	45.262.796,07 USD
Izvedeno u ovoj po stopi 0%:	577.576,50 USD	0,00 USD	577.576,50 USD
Ukupno opravdan avans:	9.186.995,60 USD	0,00 USD	9.186.995,60 USD
Opravdani avans po preth. situacijama:	9.186.995,60 USD	0,00 USD	9.186.995,60 USD
Opravdani avans po ovoj situaciji:	0,00 USD	0,00 USD	0,00 USD
ZADRZAVANJE po svim -5,00%	2.292.018,61 USD	0,00 USD	2.292.018,61 USD
ZADRZAVANJE po prethodnim -5,00%	2.263.139,78 USD	0,00 USD	2.263.139,78 USD
ZADRZAVANJE po ovoj -5,00%	28.878,83 USD	0,00 USD	28.878,83 USD
UKUPNO ZA PLAĆANJE po ovoj specifikaciji (Obračun po srednjem kursu na dan prometa)	548.697,68 USD	0,00 USD	548.697,68 USD
Uplaćen avans (na dan 21.07.2022. godine po srednjem kursu NBS 1 USD = 114,8172 RSD od dana 21.07.2022.godine):	4.593.497,80 USD	0,00 USD	4.593.497,80 USD
Uplaćen avans (na dan 07.11.2022. godine po srednjem kursu NBS 1 USD = 117,9756 RSD od dana 07.11.2022.godine):	4.593.497,80 USD	0,00 USD	4.593.497,80 USD

Ukupno uplaćeni avans:	9.186.995,60 USD	0,00 USD	9.186.995,60 USD
Preostali avans za sledeće situacije:	0,00 USD	0,00 USD	0,00 USD

Odgovorni izvođač radova

Nadzorni organ:

Datum: 03. 05. 2014

Napomena: *Ovaj dokument ne predstavlja račun u smislu Zakona o PDV-u*

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		

Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad-Subotica-granični prelaz -Kelebija-

01. Culvert / Propust

A A.1	Culvert at km113+547 / Propust na km113+547 Preliminary works / Pripremni radovi	kompl	4.166,00	1,00	4.166,00	0,00	0,00	1,00	4.166,00	
A A.2	Culvert at km113+547 / Propust na km113+547 Earthworks / Zemljani radovi	kompl	56.526,00	1,00	56.526,00	0,00	0,00	1,00	56.526,00	
A A.3	Culvert at km113+547 / Propust na km113+547 Plain and reinforced concrete / Betonski i armiranobetonski radovi	kompl	174.797,00	1,00	174.797,00	0,00	0,00	0,99	173.049,03	
A A.4	Culvert at km113+547 / Propust na km113+547 Reinforcement works / Armirački radovi	kompl	85.707,00	1,00	85.707,00	0,00	0,00	1,00	85.707,00	
A A.5	Culvert at km113+547 / Propust na km113+547 Waterproofing / Hidroizolacija	kompl	60.882,00	1,00	60.882,00	0,00	0,00	1,00	60.882,00	
A A.6	Culvert at km113+547 / Propust na km113+547 Miscellaneous / Ostali radovi	kompl	13.855,00	1,00	13.855,00	0,00	0,00	0,90	12.469,50	
B B.1	Culvert at km114+579 / Propust na km114+579 Preliminary works / Pripremni radovi	kompl	4.166,00	1,00	4.166,00	0,00	0,00	1,00	4.166,00	
B B.2	Culvert at km114+579 / Propust na km114+579 Earthworks / Zemljani radovi	kompl	41.588,00	1,00	41.588,00	0,00	0,00	1,00	41.588,00	
B B.3	Culvert at km114+579 / Propust na km114+579 Plain and reinforced concrete / Betonski i armiranobetonski radovi	kompl	129.537,00	1,00	129.537,00	0,00	0,00	1,00	129.537,00	
B B.4	Culvert at km114+579 / Propust na km114+579 Reinforcement works / Armirački radovi	kompl	63.662,00	1,00	63.662,00	0,00	0,00	1,00	63.662,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
B B.5	Culvert at km114+579 / Propust na km114+579 Waterproofing / Hidroizolacija	kompl	52.164,00	1,00	52.164,00	0,00	0,00	1,00	52.164,00	
B B.6	Culvert at km114+579 / Propust na km114+579 Miscellaneous / Ostali radovi	kompl	11.456,00	1,00	11.456,00	0,00	0,00	0,91	10.424,96	
C C.1	Culvert at km0+569 / Propust na km0+569 Preliminary works / Pripremni radovi	kompl	4.166,00	1,00	4.166,00	0,00	0,00	1,00	4.166,00	
C C.2	Culvert at km0+569 / Propust na km0+569 Earthworks / Zemljani radovi	kompl	21.446,00	1,00	21.446,00	0,00	0,00	1,00	21.446,00	
C C.3	Culvert at km0+569 / Propust na km0+569 Plain and reinforced concrete / Betonski i armiranobetonski radovi	kompl	35.437,00	1,00	35.437,00	0,00	0,00	1,00	35.437,00	
C C.4	Culvert at km0+569 / Propust na km0+569 Reinforcement works / Armirački radovi	kompl	17.434,00	1,00	17.434,00	0,00	0,00	1,00	17.434,00	
C C.5	Culvert at km0+569 / Propust na km0+569 Waterproofing / Hidroizolacija	kompl	12.172,00	1,00	12.172,00	0,00	0,00	1,00	12.172,00	
C C.6	Culvert at km0+569 / Propust na km0+569 Miscellaneous / Ostali radovi	kompl	7.662,00	1,00	7.662,00	0,00	0,00	0,91	6.972,42	
D D.1	Culvert at km126+922 / Propust na km126+922 Preliminary works / Pripremni radovi	kompl	4.166,00	1,00	4.166,00	0,00	0,00	1,00	4.166,00	
D D.2	Culvert at km126+922 / Propust na km126+922 Earthworks / Zemljani radovi	kompl	3.437,00	1,00	3.437,00	0,00	0,00	1,00	3.437,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
	Culvert / Propust - ukupno				**804.426,00**		**0,00**		**799.571,91**	
02.	**Roadbed / Donji stroj**									
A A.1	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90) Preliminary works / Pripremni radovi	kompl	170.846,00	1,00	170.846,00	0,00	0,00	1,00	170.846,00	
A A.3	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90) Foundation Treatment / Obrada temeljnog tla	kompl	327.209,00	2,00	654.418,00	0,00	0,00	2,00	654.418,00	
A A.4	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90) Excavation / Iskop	kompl	21.131,00	2,00	42.262,00	0,00	0,00	2,00	42.262,00	
A A.5	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90) Embankment / Nasip	kompl	5.087.509,00	2,00	10.175.018,00	0,00	0,00	2,00	10.175.018,00	
A A.6	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90) Subgrade / Izrada posteljice	kompl	117.991,00	2,00	235.982,00	0,00	0,00	2,00	235.982,00	
A A.7-a	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90) Geocomposite / Geokompozit	kompl	369.190,00	2,00	738.380,00	0,00	0,00	2,00	738.380,00	
A A.7	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90) Geocomposite / Geokompozit	kompl	41.021,00	2,00	82.042,00	0,00	0,00	2,00	82.042,00	
A A.9	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90) Transition layer / Prelazni sloj	kompl	274.992,00	2,00	549.984,00	0,00	0,00	2,00	549.984,00	
A A.10	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90) Protection layer / Zaštitni sloj	kompl	295.876,00	2,00	591.752,00	0,05	14.793,80	1,95	576.958,20	
A A.11	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90) Slope topsoling / Humuziranje kosina	kompl	17.100,00	2,00	34.200,00	0,00	0,00	1,95	33.345,00	
A A.12	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90) Dewatering / Odvodnjavanje	kompl	100.652,00	2,00	201.304,00	0,00	0,00	1,90	191.238,80	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
B B.1	Open track section Vrbas-Vrbas existing st. / Deonica otvorene pruge Vrbas-Vrbas postojeca stanica Preliminary works / Pripremni radovi	kompl	53.494,00	1,00	53.494,00	0,00	0,00	1,00	53.494,00	
B B.2	Open track section Vrbas-Vrbas existing st. / Deonica otvorene pruge Vrbas-Vrbas postojeca stanica Removal ballast / Uklanjanje zastora	kompl	61.753,00	1,00	61.753,00	0,00	0,00	1,00	61.753,00	
B B.3	Open track section Vrbas-Vrbas existing st. / Deonica otvorene pruge Vrbas-Vrbas postojeca stanica Foundation Treatment / Obrada temeljnog tla	kompl	256.155,00	1,00	256.155,00	0,00	0,00	1,00	256.155,00	
B B.4	Open track section Vrbas-Vrbas existing st. / Deonica otvorene pruge Vrbas-Vrbas postojeca stanica Excavation / Iskop	kompl	59.216,00	1,00	59.216,00	0,00	0,00	1,00	59.216,00	
B B.5	Open track section Vrbas-Vrbas existing st. / Deonica otvorene pruge Vrbas-Vrbas postojeca stanica Embankment / Nasip	kompl	1.864.394,00	1,00	1.864.394,00	0,00	0,00	1,00	1.864.394,00	
B B.6	Open track section Vrbas-Vrbas existing st. / Deonica otvorene pruge Vrbas-Vrbas postojeca stanica Subgrade / Izrada posteljice	kompl	91.569,00	1,00	91.569,00	0,00	0,00	1,00	91.569,00	
B B.7-a	Open track section Vrbas-Vrbas existing st. / Deonica otvorene pruge Vrbas-Vrbas postojeca stanica Geocomposite / Geokompozit	kompl	92.323,00	1,00	92.323,00	0,00	0,00	1,00	92.323,00	
B B.7	Open track section Vrbas-Vrbas existing st. / Deonica otvorene pruge Vrbas-Vrbas postojeca stanica Geocomposite / Geokompozit	kompl	10.259,00	1,00	10.259,00	0,00	0,00	1,00	10.259,00	
B B.8-a	Open track section Vrbas-Vrbas existing st. / Deonica otvorene pruge Vrbas-Vrbas postojeca stanica Geogrid / Geomreža	kompl	63.026,00	1,00	63.026,00	0,00	0,00	1,00	63.026,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
B B.8	Open track section Vrbas-Vrbas existing st. / Deonica otvorene pruge Vrbas-Vrbas postojeca stanica Geogrid / Geomreža	kompl	7.003,00	1,00	7.003,00	0,00	0,00	1,00	7.003,00	
B B.9	Open track section Vrbas-Vrbas existing st. / Deonica otvorene pruge Vrbas-Vrbas postojeca stanica Transition layer / Prelazni sloj	kompl	37.297,00	1,00	37.297,00	0,00	0,00	1,00	37.297,00	
B B.10	Open track section Vrbas-Vrbas existing st. / Deonica otvorene pruge Vrbas-Vrbas postojeca stanica Protection layer / Zaštitni sloj	kompl	241.650,00	1,00	241.650,00	0,05	12.082,50	0,95	229.567,50	
B B.11	Open track section Vrbas-Vrbas existing st. / Deonica otvorene pruge Vrbas-Vrbas postojeca stanica Slope topsoling / Humuziranje kosina	kompl	14.773,00	1,00	14.773,00	0,00	0,00	0,95	14.034,35	
B B.12	Open track section Vrbas-Vrbas existing st. / Deonica otvorene pruge Vrbas-Vrbas postojeca stanica Dewatering / Odvodnjavanje	kompl	26.626,00	2,00	53.252,00	0,00	0,00	2,00	53.252,00	
C C.1	Open track section Vrbas-Lovcenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovcenac (km 115+001,90 - km 128+849,48) Preliminary works / Pripremni radovi	kompl	245.832,00	1,00	245.832,00	0,00	0,00	1,00	245.832,00	
C C.2	Open track section Vrbas-Lovcenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovcenac (km 115+001,90 - km 128+849,48) Removal ballast / Uklanjanje zastora	kompl	112.723,00	1,00	112.723,00	0,00	0,00	0,55	61.997,65	
C C.3	Open track section Vrbas-Lovcenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovcenac (km 115+001,90 - km 128+849,48) Foundation Treatment / Obrada temeljnog tla	kompl	916.847,00	2,00	1.833.694,00	0,00	0,00	2,00	1.833.694,00	
C C.4	Open track section Vrbas-Lovcenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovcenac (km 115+001,90 - km 128+849,48) Excavation / Iskop	kompl	350.837,00	2,00	701.674,00	0,00	0,00	2,00	701.674,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
C C.5	Open track section Vrbas-Lovcenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovcenac (km 115+001,90 - km 128+849,48) Embankment / Nasip	kompl	6.659.398,00	2,00	13.318.796,00	0,00	0,00	2,00	13.318.796,00	
C C.6	Open track section Vrbas-Lovcenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovcenac (km 115+001,90 - km 128+849,48) Subgrade / Izrada posteljice	kompl	396.349,00	2,00	792.698,00	0,00	0,00	2,00	792.698,00	
C C.7-a	Open track section Vrbas-Lovcenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovcenac (km 115+001,90 - km 128+849,48) Geocomposite / Geokompozit	kompl	206.736,00	2,00	413.472,00	0,00	0,00	2,00	413.472,00	
C C.7	Open track section Vrbas-Lovcenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovcenac (km 115+001,90 - km 128+849,48) Geocomposite / Geokompozit	kompl	22.971,00	2,00	45.942,00	0,00	0,00	2,00	45.942,00	
C C.8	Open track section Vrbas-Lovcenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovcenac (km 115+001,90 - km 128+849,48) Improvement layer / Sloj ojačanja	kompl	635.801,00	2,00	1.271.602,00	0,00	0,00	2,00	1.271.602,00	
C C.9	Open track section Vrbas-Lovcenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovcenac (km 115+001,90 - km 128+849,48) Transition layer / Prelazni sloj	kompl	992.002,00	2,00	1.984.004,00	0,00	0,00	2,00	1.984.004,00	
C C.10	Open track section Vrbas-Lovcenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovcenac (km 115+001,90 - km 128+849,48) Protection layer / Zaštitni sloj	kompl	1.003.193,00	2,00	2.006.386,00	0,05	50.159,65	1,95	1.956.226,35	
C C.11	Open track section Vrbas-Lovcenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovcenac (km 115+001,90 - km 128+849,48) Slope topsoling / Humuziranje kosina	kompl	12.953,00	2,00	25.906,00	0,00	0,00	1,95	25.258,35	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
C C.12	Open track section Vrbas-Lovcenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovcenac (km 115+001,90 - km 128+849,48) Dewatering / Odvodnjavanje	kompl	68.792,00	2,00	137.584,00	0,00	0,00	1,95	134.144,40	
C C.14	Open track section Vrbas-Lovcenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovcenac (km 115+001,90 - km 128+849,48) Service road / Servisni put	kompl	301.935,00	1,00	301.935,00	0,60	181.161,00	0,90	271.741,50	
	Roadbed / Donji stroj - ukupno				**39.574.600,00**		**258.196,95**		**39.400.899,10**	

03. Road / Put

A A.1	2.3.1.11.1.1- Access road near the underpass at km113+327 / 2.3.1.11.1.1- Pristupni put kod podvoznjaka na km113+327 / PRELIMINARY WORKS / PRIPREMNI RADOVI	kompl	16.450,00	1,00	16.450,00	0,00	0,00	1,00	16.450,00	
A A.2	2.3.1.11.1.1- Access road near the underpass at km113+327 / 2.3.1.11.1.1- Pristupni put kod podvoznjaka na km113+327 / SUBSTRUCTURE - EARTHWORKS / DONJI STROJ - ZEMLJANI RADOVI	kompl	88.872,00	1,00	88.872,00	0,00	0,00	1,00	88.872,00	
A A.3	2.3.1.11.1.1- Access road near the underpass at km113+327 / 2.3.1.11.1.1- Pristupni put kod podvoznjaka na km113+327 / PLAIN AND REINFORCED CONCRETE SUPERSTRUCTURE - PAVEMENT STRUCTURE / BETONSKI I ARMIRANOBETONSKI GORNJI STROJ - KOLOVOZNA KONSTRUKCIJA	kompl	110.695,00	1,00	110.695,00	0,00	0,00	0,95	105.160,25	
A A.4	2.3.1.11.1.1- Access road near the underpass at km113+327 / 2.3.1.11.1.1- Pristupni put kod podvoznjaka na km113+327 / DEWATERING / ODVODNJAVANJE	kompl	5.223,00	1,00	5.223,00	0,00	0,00	0,95	4.961,85	
B B.1	2.3.1.11.2.1- Access road at km113+610/ 2.3.1.11.2.1- Pristupni put na km113+610 PRELIMINARY WORKS / PRIPREMNI RADOVI	kompl	5.120,00	1,00	5.120,00	0,00	0,00	1,00	5.120,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
B B.2	2.3.1.11.2.1- Access road at km 113+610/ 2.3.1.11.2.1- Pristupni put na km113+610 SUBSTRUCTURE - EARTHWORKS / DONJI STROJ - ZEMLJANI RADOVI	kompl	214.488,00	1,00	214.488,00	0,00	0,00	1,00	214.488,00	
B B.3	2.3.1.11.2.1- Access road at km 113+610/ 2.3.1.11.2.1- Pristupni put na km113+610 PLAIN AND REINFORCED CONCRETE SUPERSTRUCTURE - PAVEMENT STRUCTURE / BETONSKI I ARMIRANOBETONSKI GORNJI STROJ - KOLOVOZNA KONSTRUKCIJA	kompl	146.670,00	1,00	146.670,00	0,70	102.669,00	0,90	132.003,00	
B B.4	2.3.1.11.2.1- Access road at km 113+610/ 2.3.1.11.2.1- Pristupni put na km113+610 DEWATERING / ODVODNJAVNJE	kompl	31.084,00	1,00	31.084,00	0,45	13.987,80	1,00	31.084,00	
C C.1	2.3.1.11.3- Access road / 2.3.1.11.3- Pristupni put PRELIMINARY WORKS / PRIPREMNI RADOVI	kompl	3.925,00	1,00	3.925,00	0,00	0,00	0,00	0,00	
C C.2	2.3.1.11.3- Access road / 2.3.1.11.3- Pristupni put SUBSTRUCTURE - EARTHWORKS / DONJI STROJ - ZEMLJANI RADOVI	kompl	6.893,00	1,00	6.893,00	0,00	0,00	0,00	0,00	
C C.3	2.3.1.11.3- Access road / 2.3.1.11.3- Pristupni put PLAIN AND REINFORCED CONCRETE SUPERSTRUCTURE - PAVEMENT STRUCTURE / BETONSKI I ARMIRANOBETONSKI GORNJI STROJ - KOLOVOZNA KONSTRUKCIJA	kompl	98.448,00	1,00	98.448,00	0,00	0,00	0,00	0,00	
C C.4	2.3.1.11.3- Access road / 2.3.1.11.3- Pristupni put DEWATERING / ODVODNJAVANJE	kompl	924,00	1,00	924,00	0,00	0,00	0,00	0,00	
D D.1	2.3.1.12.1.1- Access road at km 118+708 / 2.3.1.12.1.1- Pristupni put na km118+708 PRELIMINARY WORKS / PRIPREMNI RADOVI	kompl	3.205,00	1,00	3.205,00	0,00	0,00	1,00	3.205,00	
D D.2	2.3.1.12.1.1- Access road at km 118+708 / 2.3.1.12.1.1- Pristupni put na km118+708 SUBSTRUCTURE - EARTHWORKS / DONJI STROJ - ZEMLJANI RADOVI	kompl	236.681,00	1,00	236.681,00	0,00	0,00	1,00	236.681,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
D D.3	2.3.1.12.1.1- Access road at km 118+708 / 2.3.1.12.1.1- Pristupni put na km118+708 PLAIN AND REINFORCED CONCRETE SUPERSTRUCTURE - PAVEMENT STRUCTURE / BETONSKI I ARMIRANOBETONSKI GORNJI STROJ - KOLOVOZNA KONSTRUKCIJA	kompl	158.951,00	1,00	158.951,00	0,00	0,00	1,00	158.951,00	
D D.4	2.3.1.12.1.1- Access road at km 118+708 / 2.3.1.12.1.1- Pristupni put na km118+708 DEWATERING / ODVODNJAVANJE	kompl	4.859,00	1,00	4.859,00	0,00	0,00	1,00	4.859,00	
E E.1	2.3.1.13.1- Access road at km120+571 / 2.3.1.13.1- Pristupni put na km120+57 PRELIMINARY WORKS / PRIPREMNI RADOVI	kompl	8.387,00	1,00	8.387,00	0,00	0,00	1,00	8.387,00	
E E.2	2.3.1.13.1- Access road at km120+571 / 2.3.1.13.1- Pristupni put na km120+57 SUBSTRUCTURE - EARTHWORKS / DONJI STROJ - ZEMLJANI RADOVI	kompl	327.143,00	1,00	327.143,00	0,00	0,00	1,00	327.143,00	
E E.3	2.3.1.13.1- Access road at km120+571 / 2.3.1.13.1- Pristupni put na km120+57 PLAIN AND REINFORCED CONCRETE SUPERSTRUCTURE - PAVEMENT STRUCTURE / BETONSKI I ARMIRANOBETONSKI GORNJI STROJ - KOLOVOZNA KONSTRUKCIJA	kompl	79.257,00	1,00	79.257,00	0,00	0,00	0,95	75.294,15	
E E.4	2.3.1.13.1- Access road at km120+571 / 2.3.1.13.1- Pristupni put na km120+57 DEWATERING / ODVODNJAVANJE	kompl	4.944,00	1,00	4.944,00	0,00	0,00	0,05	247,20	
F F.1	2.3.1.14.1- Access road at km125+191 / 2.3.1.14.1- Pristupni put na km125+191 PRELIMINARY WORKS / PRIPREMNI RADOVI	kompl	7.093,00	1,00	7.093,00	0,00	0,00	1,00	7.093,00	
F F.2	2.3.1.14.1- Access road at km125+191 / 2.3.1.14.1- Pristupni put na km125+191 SUBSTRUCTURE - EARTHWORKS / DONJI STROJ - ZEMLJANI RADOVI	kompl	409.834,00	1,00	409.834,00	0,00	0,00	1,00	409.834,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
F F.3	2.3.1.14.1- Access road at km125+191 / 2.3.1.14.1- Pristupni put na km125+191 PLAIN AND REINFORCED CONCRETE SUPERSTRUCTURE - PAVEMENT STRUCTURE / BETONSKI I ARMIRANOBETONSKI GORNJI STROJ - KOLOVOZNA KONSTRUKCIJA	kompl	66.866,00	1,00	66.866,00	0,00	0,00	0,95	63.522,70	
F F.4	2.3.1.14.1- Access road at km125+191 / 2.3.1.14.1- Pristupni put na km125+191 DEWATERING / ODVODNJAVANJE	kompl	4.513,00	1,00	4.513,00	0,00	0,00	0,95	4.287,80	
G G.1	2.3.1.15.1- Access road at km126+976 / 2.3.1.15.1- Pristupni put na km126+976 PRELIMINARY WORKS / PRIPREMNI RADOVI	kompl	7.428,00	1,00	7.428,00	0,00	0,00	1,00	7.428,00	
G G.2	2.3.1.15.1- Access road at km126+976 / 2.3.1.15.1- Pristupni put na km126+976 SUBSTRUCTURE - EARTHWORKS / DONJI STROJ - ZEMLJANI RADOVI	kompl	270.079,00	1,00	270.079,00	0,00	0,00	1,00	270.079,00	
G G.3	2.3.1.15.1- Access road at km126+976 / 2.3.1.15.1- Pristupni put na km126+976 PLAIN AND REINFORCED CONCRETE SUPERSTRUCTURE - PAVEMENT STRUCTURE / BETONSKI I ARMIRANOBETONSKI GORNJI STROJ - KOLOVOZNA KONSTRUKCIJA	kompl	88.569,00	1,00	88.569,00	0,00	0,00	0,95	84.140,55	
G G.4	2.3.1.15.1- Access road at km126+976 / 2.3.1.15.1- Pristupni put na km126+976 DEWATERING / ODVODNJAVANJE	kompl	2.638,00	1,00	2.638,00	0,00	0,00	0,95	2.506,10	
	Road / Put - ukupno				**2.409.239,00**		**116.656,80**		**2.261.797,60**	

04. Cable trough / Podbušivanje

A A.1	2.12 Cable Route for Railway TC Cables-CIVIL PART / 2.12 Trasa kablova za železničku prugu TC Kablovi-GRAĐEVINSKI DEO CABLE ROUTE - SUPPLY AND DELIVERY OF MATERIAL / TRASA KABLOVA - NABAVKA I ISPORUKA MATERIJALA	kompl	818.515,00	1,00	818.515,00	0,00	0,00	0,99	810.329,85	
A A.2	2.12 Cable Route for Railway TC Cables-CIVIL PART / 2.12 Trasa kablova za železničku prugu TC Kablovi-GRAĐEVINSKI DEO CABLE ROUTE - WORKS / KABLOVSKA TRASA - RADOVI	kompl	385.183,00	1,00	385.183,00	0,00	0,00	0,99	381.331,17	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
	Cable trough / Podbušivanje - ukupno				**1.203.698,00**		**0,00**		**1.191.661,02**	
05.	**Change ditch / Zamena šahti**									
A A.1	Relocation of channel IV-A-5 at km 113+547,78 railway / Izmeštanje kanala IV-A-5 na km 113+547,78 pruge PREPARATORY WORKS / PRIPREMNI RADOVI	kompl	8.779,00	1,00	8.779,00	0,00	0,00	1,00	8.779,00	
A A.2	Relocation of channel IV-A-5 at km 113+547,78 railway / Izmeštanje kanala IV-A-5 na km 113+547,78 pruge EARTHWORKS / ZEMLJANI RADOVI	kompl	62.834,00	1,00	62.834,00	0,05	3.141,70	0,95	59.692,30	
A A.3	Relocation of channel IV-A-5 at km 113+547,78 railway / Izmeštanje kanala IV-A-5 na km 113+547,78 pruge STONE WORKS / RADOVI SA KAMENOM	kompl	2.979,00	1,00	2.979,00	0,95	2.830,05	0,95	2.830,05	
B B.1	Relocation of channel IV-D-8 from km 114+424 to km 114+574railway / Izmeštanje kanala IV-D-8 sa km 114+424 na km 114 +574 pruge PREPARATORY WORKS / PRIPREMNI RADOVI	kompl	2.978,00	1,00	2.978,00	0,00	0,00	1,00	2.978,00	
B B.2	Relocation of channel IV-D-8 from km 114+424 to km 114+574railway / Izmeštanje kanala IV-D-8 sa km 114+424 na km 114 +574 pruge EARTHWORKS / ZEMLJANI RADOVI	kompl	2.099,00	1,00	2.099,00	0,00	0,00	1,00	2.099,00	
C C.1	Relocation of channel IV-D at km 114+579,38 railway / Izmeštanje kanala IV-D na km 114+579,38 pruge PREPARATORY WORKS / PRIPREMNI RADOVI	kompl	3.249,00	1,00	3.249,00	0,00	0,00	1,00	3.249,00	
C C.2	Relocation of channel IV-D at km 114+579,38 railway / Izmeštanje kanala IV-D na km 114+579,38 pruge EARTHWORKS / ZEMLJANI RADOVI	kompl	8.998,00	1,00	8.998,00	0,00	0,00	1,00	8.998,00	
C C.3	Relocation of channel IV-D at km 114+579,38 railway / Izmeštanje kanala IV-D na km 114+579,38 pruge STONE WORKS / RADOVI SA KAMENOM	kompl	1.760,00	1,00	1.760,00	0,00	0,00	1,00	1.760,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
D D.1	Relocation of channel I-64 at km 117+477,85 railway / Izmeštanje kanala I-64 na km 117+477,85 pruge PREPARATORY WORKS / PRIPREMNI RADOVI	kompl	9.240,00	1,00	9.240,00	0,00	0,00	0,00	0,00	
D D.2	Relocation of channel I-64 at km 117+477,85 railway / Izmeštanje kanala I-64 na km 117+477,85 pruge EARTHWORKS / ZEMLJANI RADOVI	kompl	27.101,00	1,00	27.101,00	0,00	0,00	0,00	0,00	
E E.1	Relocation of channel I-61 at km 117+820 railway / Izmeštanje kanala I-61 na km 117+820 pruge PREPARATORY WORKS / PRIPREMNI RADOVI	kompl	2.299,00	1,00	2.299,00	0,00	0,00	0,00	0,00	
E E.2	Relocation of channel I-61 at km 117+820 railway / Izmeštanje kanala I-61 na km 117+820 pruge EARTHWORKS / ZEMLJANI RADOVI	kompl	7.914,00	1,00	7.914,00	0,00	0,00	0,00	0,00	
	Change ditch / Zamena šahti - ukupno				**140.230,00**		**5.971,75**		**90.385,35**	

06. Catenary engineering / Kontaktna mreža

A A.1	4.1.1.10 OVERHEAD CONTACT SYSTEM OPEN TRACK Zmajevo - Vrbas (new) / 4.1.1.10 KONTAKTNI SISTEM OTVORENA DEONICA Zmajevo - Vrbas (nova) DISMANTLING AND RECONSTRUCTION OF EXISTING OCS / DEMONTAŽA I REKONSTRUKCIJA POSTOJEĆIH TEMELJA KONTAKTNE MREŽE	kompl	17.421,00	1,00	17.421,00	0,00	0,00	1,00	17.421,00	
A A.2	4.1.1.10 OVERHEAD CONTACT SYSTEM OPEN TRACK Zmajevo - Vrbas (new) / 4.1.1.10 KONTAKTNI SISTEM OTVORENA DEONICA Zmajevo - Vrbas (nova) CIVIL WORKS / GRAĐEVINSKI RADOVI	kompl	331.821,00	1,00	331.821,00	0,00	0,00	0,95	315.229,95	
B B.1	4.1.1.11 OVERHEAD CONTACT SYSTEM Station Vrbas / 4.1.1.11 KONTAKTNI SISTEM Stanica Vrbas CIVIL WORKS / GRAĐEVINSKI RADOVI	kompl	507.958,50	1,00	507.958,50	0,00	0,00	0,90	457.162,65	
C C.1	4.1.1.12 OVERHEAD CONTACT SYSTEM Station VRBAS / 4.1.1.12 KONTAKTNI SISTEM Stanica VRBAS DISMANTLING AND RECONSTRUCTION OF EXISTING OCS / DEMONTAŽA I REKONSTRUKCIJA POSTOJEĆIH TEMELJA KONTAKTNE MREŽE	kompl	7.818,00	1,00	7.818,00	0,00	0,00	1,00	7.818,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
C C.2a	4.1.1.12 OVERHEAD CONTACT SYSTEM Station VRBAS / 4.1.1.12 KONTAKTNI SISTEM Stanica VRBAS CIVIL WORKS / GRAĐEVINSKI RADOVI	kompl	82.453,00	1,00	82.453,00	0,00	0,00	0,90	74.207,70	
C C.2b	4.1.1.12 OVERHEAD CONTACT SYSTEM Station VRBAS / 4.1.1.12 KONTAKTNI SISTEM Stanica VRBAS CIVIL WORKS / GRAĐEVINSKI RADOVI	pauš	33.220,95	1,00	33.220,95	0,00	0,00	0,90	29.898,86	
D D.1	4.1.1.13 OVERHEAD CONTACT SYSTEM OPEN TRACK Vrbas new - Lovćenac / 4.1.1.13 KONTAKTNI SISTEM OTVORENA STAZA Vrbas novi - Lovc?enac DISMANTLING AND RECONSTRUCTION OF EXISTING OCS / DEMONTAŽA I REKONSTRUKCIJA POSTOJEĆIH TEMELJA KONTAKTNE MREŽE	kompl	15.722,00	1,00	15.722,00	0,00	0,00	1,00	15.722,00	
D D.2	4.1.1.13 OVERHEAD CONTACT SYSTEM OPEN TRACK Vrbas new - Lovćenac / 4.1.1.13 KONTAKTNI SISTEM OTVORENA STAZA Vrbas novi - Lovc?enac CIVIL WORKS / GRAĐEVINSKI RADOVI	kompl	555.384,00	1,00	555.384,00	0,00	0,00	0,95	527.614,80	
	Catenary engineering / Kontaktna mreža - ukupno				**1.551.798,45**		**0,00**		**1.445.074,96**	

07. Communication relocation / Izmeštanje instalacija

A A.1	Communication relocation / Izmeštanje infrastrukture COLLISION 13 - skew crossing of the optical cable of Telekom Serbia with newly designed railway line and a newly designed underpass, near the station Vrbas Nova, km 113+325.00 of the railway route / KOLIZIJA 13 - koso ukrštanje optičkog kabla Telekoma Srbije sa novoprojektovanom železničkom prugom i novoprojektovanim podvožnjakom, kod stanice Vrbas Nova, km 113+325,00 pruge	kompl	39.624,00	1,00	39.624,00	0,00	0,00	1,00	39.624,00	
A A.2	Communication relocation / Izmeštanje infrastrukture COLLISION 14 - skew crossing of optical and copper cables of Telekom Srbija with the newly designed railway, km 116+935.00 of the railway route / KOLIZIJA 14 - koso ukrštanje optičkih i bakarnih kablova Telekoma Srbije sa novoprojektovanom prugom, km 116+935,00 pruge	kompl	19.717,00	1,00	19.717,00	0,00	0,00	1,00	19.717,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
A A.3	Communication relocation / Izmeštanje infrastrukture COLLISION 15 - skew crossing of the copper cable of Telekom Srbije and optical cable of the SBB operator with newly designed railway line and bridge, from km 117+825.00 to km 117+865 of the railway route / KOLIZIJA 15 - koso ukrštanje bakarnog kabla Telekoma Srbije i optičkog kabla operatera SBB sa novoprojektovanom železničkom prugom i mostom, od km 117+825,00 do km 117+865 pruge	kompl	14.104,00	1,00	14.104,00	0,00	0,00	1,00	14.104,00	
A A.4	Communication relocation / Izmeštanje infrastrukture COLLISION 16 - skew crossing of Telekom Srbija's copper cable with the newly designed railway, near the Lovćenac station, km 127+730.00 of the railway route / KOLIZIJA 16 - koso ukrštanje bakarnog kabla Telekoma Srbije sa novoprojektovanom prugom, kod stanice Lovc?enac, km 127+730,00 pruge	kompl	3.180,00	1,00	3.180,00	0,00	0,00	1,00	3.180,00	
A A.5	Communication relocation / Izmeštanje infrastrukture COLLISION 17 - skew crossing of the copper cable of Telekom Srbija with the newly designed railway, near the station Lovćenac, km 127+730.00 of the route of the railway / KOLIZIJA 17 - koso ukrštanje bakarnog kabla Telekoma Srbije sa novoprojektovanom prugom, kod stanice Lovc?enac, km 127+730,00 pruge	kompl	3.890,00	1,00	3.890,00	0,00	0,00	1,00	3.890,00	
	Communication relocation / Izmeštanje instalacija - ukupno				**80.515,00**		**0,00**		**80.515,00**	

08. Works in the area of the old station in Vrbas / Radovi u krugu stare stanice u Vrbasu

A A.1	Additional and unforeseen works in the area of the old station in Vrbas / Dodatni i nepredviđeni radovi na prostoru stare stanice u Vrbasu Excavation / Iskop	kompl	17.721,60	1,00	17.721,60	0,00	0,00	1,00	17.721,60	
A A.2	Additional and unforeseen works in the area of the old station in Vrbas / Dodatni i nepredviđeni radovi na prostoru stare stanice u Vrbasu Embankment / Nasip	kompl	27.682,50	1,00	27.682,50	0,00	0,00	1,00	27.682,50	
A A.3	Additional and unforeseen works in the area of the old station in Vrbas / Dodatni i nepredviđeni radovi na prostoru stare stanice u Vrbasu Geocomposite / Geokompozit	kompl	16.244,80	1,00	16.244,80	0,00	0,00	1,00	16.244,80	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
A A.4	Additional and unforeseen works in the area of the old station in Vrbas / Dodatni i nepredviđeni radovi na prostoru stare stanice u Vrbasu Geogrid / Geomreža	kompl	19.567,60	1,00	19.567,60	0,00	0,00	1,00	19.567,60	
A A.5	Additional and unforeseen works in the area of the old station in Vrbas / Dodatni i nepredviđeni radovi na prostoru stare stanice u Vrbasu Improvement layer / Sloj ojačanja	kompl	62.764,00	1,00	62.764,00	0,00	0,00	1,00	62.764,00	
Works in the area of the old station in Vrbas / Radovi u krugu stare stanice u Vrbasu - ukupno					**143.980,50**		**0,00**		**143.980,50**	

09. Cement stabilization / Cementna stabilizacija

A A.1	Works on cement stabilization / Radovi na cementnoj stabilzaciji Works on cement stabilization / Radovi na cementnoj stabilzaciji	kompl	245.224,53	1,00	245.224,53	0,00	0,00	1,00	245.224,53	
Cement stabilization / Cementna stabilizacija - ukupno					**245.224,53**		**0,00**		**245.224,53**	

10. Infiltration basins / Infiltracioni bazeni (upojna polja)

10.1	Works on infiltration basins from Km 97+769 - Km 128+849 (excluding the UI 1 & UI 2) / Radovi na infiltracijskim bazenima (upojna polja) od Km 97+769 - Km 128+849 (bez UI 1 i UI 2)	pauš	196.751,00	1,00	196.751,00	1,00	196.751,00	1,00	196.751,00	
Infiltration basins / Infiltracioni bazeni (upojna polja) - ukupno					**196.751,00**		**196.751,00**		**196.751,00**	

11. The value of works during archaeological research

10.1	The value of works carried out by archaeologists during archaeological investigations, so these works will not be carried out within the scope of this contract. / Vrednost radova koje su izvršili arheolozi tokom arheoloških istraživanja, tako da se ovi radovi nec?e izvoditi u okviru ovog ugovora.	kompl	15.488,40	-1,00	-15.488,40	0,00	0,00	-1,00	-15.488,40	
The value of works during archaeological research - ukupno					**-15.488,40**		**0,00**		**-15.488,40**	

Ukupno :	**46.334.974,08**	**577.576,50**	**45.840.372,57**

Rekapitulacija ukupno izvedenih radova

Oznaka	Predmer/Vrsta	Po ovoj (USD)	Ukupno (USD)
K_ TR-842-2023-1	Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad-Subotica-granični prelaz -Kelebija-	577.576,50	45.840.372,57
01.	Culvert / Propust		799.571,91
02.	Roadbed / Donji stroj	258.196,95	39.400.899,10
03.	Road / Put	116.656,80	2.261.797,60
04.	Cable trough / Podbušivanje		1.191.661,02
05.	Change ditch / Zamena šahti	5.971,75	90.385,35
06.	Catenary engineering / Kontaktna mreža		1.445.074,96
07.	Communication relocation / Izmeštanje instalacija		80.515,00
08.	Works in the area of the old station in Vrbas / Radovi u krugu stare stanice u Vrbasu		143.980,50
09.	Cement stabilization / Cementna stabilizacija		245.224,53
10.	Infiltration basins / Infiltracioni bazeni (upojna polja)	196.751,00	196.751,00
11.	The value of works during archaeological research		-15.488,40
Ukupno:		577.576,50	45.840.372,57

Popusti, depoziti, zadržavanja:	Iznos (USD):	PDV (USD):	Ukupno (USD):
ZADRZAVANJE	2.292.018,61	0,00	2.292.018,61

Rekapitulacija izvedenih radova po stopama PDV-a

Stopa PDV-a:	SITUACIJA			KUMULATIVNO		
	Osnovica (USD):	PDV (USD):	Ukupno (USD):	Osnovica (USD):	PDV (USD):	Ukupno (USD):
Izvedeno po stopi PDV-a 0,00%	577.576,50	0,00	577.576,50	45.840.372,57	0,00	45.840.372,57
Ukupno (USD):	577.576,50	0,00	577.576,50	45.840.372,57	0,00	45.840.372,57